


66


DRAWN BY: 5.23.23 1"=5' 151-2863

STREAM CROSSING PLAN




SLOPE STABILIZATION DETAILS

NOT TO SCALE




SITE ENTRANCE MAT

NOT TO SCALE




TOP SOIL & SEEDING DETAIL

NOT TO SCALE




STRAW WATTLE AND SILT FENCE DETAIL

NOT TO SCALE



RIPRAP SLOPE DETAIL

NOT TO SCALE



BOULDER RETAINING WALL DETAIL

NOT TO SCALE

DESCRIPTION AND MAINTENANCE OF EROSION CONTROL MEASURES

ALL MEASURES STATED ON THIS PLAN, AND IN THE STORMWATER MANAGEMENT PLAN, SHALL BE MAINTAINED IN FULLY FUNCTIONAL CONDITION UNTIL NO LONGER REQUIRED FOR A COMPLETED PHASE OF WORK OR FINAL STABILIZATION OF THE SITE. ALL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE CHECKED BY A QUALIFIED PERSON IN ACCORDANCE WITH THE CONTRACT DOCUMENTS OR THE APPLICABLE PERMIT, WHICHEVER IS MORE STRINGENT IN ACCORDANCE WITH THE FOLLOWING:

- 1. INSTALL EROSION CONTROL BARRIERS AT LOCATIONS AS SHOWN ON THE PLANS AND DETAILS. EROSION CONTROLS SHALL BE INSPECTED <u>DAILY</u> AND AFTER 1/4" RAIN EVENTS. INSPECTIONS SHALL BE RECORDED WITH THE TIME AND DATE AND REPORTS SHALL BE AVAILABLE FOR INSPECTION BY THE TOWN OR ENGINEER. REMOVE SEDIMENT ONCE LEVELS HAVE REACHED 1/4 OF THE EFFECTIVE HEIGHT. REPAIR AND/OR REPLACE THE BARRIER IMMEDIATELY IF DAMAGED OR IF THEY SHOW SIGNS OF UNDERMINING OR DETERIORATION. IF EROSION CONTROL MEASURES ARE DAMAGED BY CONSTRUCTION VEHICLES, ACTS OF VANDALISM, OR SEVERE WEATHER CONDITIONS, THE CONTRACTOR SHALL IMMEDIATELY REMOVE SEDIMENT IN THE VICINITY OF THE EROSION CONTROL MEASURES AND REPAIR THESE MEASURES TO A FUNCTIONAL CONDITION
- 2. IF, DURING OR AFTER CONSTRUCTION, IT BECOMES APPARENT THAT EXISTING EROSION CONTROL MEASURES ARE INCAPABLE OF CONTROLLING EROSION, THE ENGINEER OR THE TOWN MAY REQUIRE ADDITIONAL CONTROL MEASURES, INCLUDING BUT NOT LIMITED TO; ADDITIONAL STRAW WATTLES, HAYBALES, SILT FENCE, SEDIMENT BASINS, MECHANICALLY ANCHORED MULCH, OR ENHANCED DEWATERING FILTRATION.
- 3. THE CONSTRUCTION ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOW OF SEDIMENT ONTO A PUBLIC RIGHT—OF—WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING OF THE CONSTRUCTION ENTRANCE AS CONDITIONS DEMAND. THE CONTRACTOR SHALL SWEEP PAVED ROADWAYS ADJACENT TO THE SITE ON A ROUTINE BASIS TO PREVENT TRACKING OF MUD ONTO PUBLIC ROADWAYS AND WASHING OF MUD INTO WATERWAYS. IF THE CONTRACTOR'S SCHEDULE FOR CLEANING THE PAVEMENT IS FOUND TO BE INADEQUATE BY THE OWNER, OWNER'S REPRESENTATIVE, OR TOWN, THE CONTRACTOR SHALL INCREASE THE FREQUENCY AT NO ADDITIONAL COST TO THE OWNER.
- 4. NO EQUIPMENT OR MATERIAL STOCKPILES SHALL BE STORED WITHIN 50' OF WETLANDS. COMPLETELY SURROUND TEMPORARY MATERIAL STOCKPILES WITH STRAW WATTLES OR MULCH TUBES TO PREVENT TRANSPORTATION OF SEDIMENT. STOCKPILES SHOULD BE STABILIZED (HYDROSEED, TACKIFIER, TARP COVER, ETC.) IF NOT TOUCHED FOR 14 DAYS. ALL REFUELING OF CONSTRUCTION EQUIPMENT IS TO TAKE PLACE OUTSIDE OF WETLAND BUFFER AREAS. NO CONCRETE WASHOUT OR WASHING OF CONSTRUCTION EQUIPMENT IS ALLOWED WITHIN THE RESOURCE BUFFER AREAS.
- 5. THE CONTRACTOR SHALL MAINTAIN AND INSPECT, ON A DAILY BASIS, THE ADEQUACY OF DUST CONTROL MEASURES AND CORRECT ANY DEFICIENCIES IMMEDIATELY. BROOM OFF PAVEMENT AREAS ADJOINING THE EXCAVATION ON A DAILY BASIS. COVER AND/OR KEEP MOIST ALL EARTH STOCKPILES AT ALL TIMES.
- 6. IF DEWATERING IS REQUIRED, WATER SHOULD BE DISCHARGED TO DEWATERING BAGS OR OTHER SEDIMENT REMOVAL DEVICES PRIOR TO DISCHARGE TO RESOURCE AREAS. WATER MAY ALSO BE USED FOR DUST CONTROL AND/OR VEGETATON WATERING.
- 7. DISTURBED PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITIES PERMANENTLY CEASE SHALL BE STABILIZED WITH PERMANENT SEED NO LATER THAN 14 DAYS AFTER THE LAST CONSTRUCTION ACTIVITY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL LANDSCAPED AREAS. IF TOPSOIL, SEED, AND/OR MULCH IS WASHED AWAY BY RAINFALL, THE CONTRACTOR SHALL RESTORE THE AREA. ALL SEEDED AREAS SHALL BE CHECKED REGULARLY TO SEE THAT A GOOD STAND IS MAINTAINED. AREAS SHOULD BE FERTILIZED, WATERED, AND RE—SEEDED AS NEEDED.
- 8. CLEAN ALL STORMWATER STRUCTURES INCLUDING, BUT NOT LIMITED TO, PIPES, SWALES, SUBSURFACE RETENTION BASINS, SEDIMENT TRAPS, AND RIPRAP APRONS OF SEDIMENT UPON COMPLETION OF THE PROJECT.
- 9. THE CONTRACTOR SHALL PROVIDE AN ADEQUATE NUMBER OF COVERED WASTE CONTAINERS TO ENSURE THAT NO LITTER, DEBRIS, BUILDING MATERIALS, OR SIMILAR MATERIALS ARE DISCHARGED TO WETLANDS OR WATERCOURSES. THE CONTRACTOR SHALL INSTRUCT SUBCONTRACTORS TO USE THE CONTAINERS FOR WASTE MATERIAL. THE CONTAINERS SHALL BE PROMPTLY EMPTIED WHEN FULL.
- 1. PRIOR TO ANY WORK TAKING PLACE, A PRE—CONSTRUCTION MEETING SHOULD BE SCHEDULED BETWEEN THE ENGINEER, CONSTRUCTION MANAGER, AND THE CONERVATION COMMISSION REPRESENTATIVE TO REVIEW THE OOC, ESC PLAN, AND SCHEDULE.
- 2. FOLLOWING THE PRE—CONSTRUCTION MEETING, ALL ASPECTS OF EROSION CONTROLS ARE TO TO BE INSTALLED INCLUDING INSTALLATION OF STRAW WATTLES, SILTATION FENCE, AND THE STABILIZED CONSTRUCTION ENTRANCE.
- 3. PRIOR TO ANY SITE WORK OR EQUIPMENT MOBILIZATION, THE EROSION AND SEDIMENTATION CONTROLS SHALL BE INSPECTED BY THE CONSERVATION COMMISSION REPRESENTATIVE.

INSPECTIONS:

1. EROSION AND SEDIMENTATION CONTROL INSPECTIONS SHOULD BE CONDUCTED DAILY. ANY REPAIRS SHOULD BE MADE IMMEDIATELY.

- 2. STORMWATER CONSTRUCTION SITE INSPECTIONS SHOULD BE PERFORMED WEEKLY AND AFTER 1/4" RAINFALL EVENTS. ANY NECESSARY STORMWATER REPAIRS SHOULD BE MADE IMMEDIATELY AND DOCUMENTED IN REPORTS AS LISTED IN THE STORMWATER MANAGEMENT REPORT.
- 3. COPIES OF REPORTS AND RAIN EVENT REPORTS SHOULD BE KEPT ON FILE UNTIL COMPLETION.

RESPONSIBILITIES OF OWNER/PERMITEE

THE OWNER/ PERMITTEE SHALL:

- A. PROVIDE THE CONTRACTOR WITH COPIES OF LAND-USE PERMITS THAT THE OWNER HAS ACQUIRED.
- B. INFORM ALL PARTIES INVOLVED WITH THE PROPOSED SITE WORK OF THIS PLAN'S OBJECTIVES AND REQUIREMENTS.
- RESPONSIBILITIES OF CONTRACTOR
 THE CONTRACTOR IS RESPONSIBLE FOR PREVENTING EROSION OF THE SITE AND FOR PROTECTING ADJACENT STORM SEWERS AND WATERWAYS FROM SEDIMENTATION. THE CONTRACTOR SHALL:
- A. INSTALL, MONITOR, AND MAINTAIN ALL OF THE SOIL EROSION AND SEDIMENT CONTROL MEASURES AS SHOWN ON
- B. READ, UNDERSTAND, AND COMPLY WITH ALL PERMIT REQUIREMENTS AND MAINTAIN A COPY OF APPLICABLE PERMITS ON SITE AT ALL TIMES.

	MADE AF		
	ΨW		
SN	NOI		
REVISIONS	DESCRIPTION		
RE	DES		
	Ш		
	REV DATE		
	REV		

PETER C. ENGLE, P.E
PROFESSIONAL ENGINEER
MA LIC. NO. 53736



s) 248-2005 s) 248-4887 om

VEERING, INC Tel: (508) 24 Fax (508) 24

Worcester Road rlton, MA 01507 Email: pengle@mc

NOTICE OF INTENT PLAN SET
PROPOSED SINGLE FAMILY HOME
120 WHITE BIRCH STREET
PREPARED FOR
PAUL BLANCHARD
17 DALE STREET

DRAWN BY: IP
DATE: 5.23.23
CHK BY: PE
SCALE: NTS

CONSTRUCTION DETAILS

PROJ. NO. 151-2863

SHEET 3 OF