



MASSACHUSETTS DEPARTMENT OF TRANSPORTATION

HIGHWAY DIVISION - DISTRICT 3

TO: Kristen L. Forsberg, Town of Leicester Assistant to the Town Administrator

FROM: Carmen D. Ramirez, Resident Engineer

RE: Roadway Reconstruction and Related Work along a Section of Paxton Street (Route

56), Leicester MA - MassDOT Contract No. 99634

DATE: September 7, 2017

Progress Update:

The construction work begun on Wednesday September 6. Unfortunately, not much progress was accomplished that day due to the heavy rain. Work continues this week with the installation of new manholes and catch basins, pipes and connection to the existing drainage system.

Work started near the intersection of Hyland and Paxton St. Two police details are assisting with the traffic. Also, two message boards are placed at each end of the project.

A walk-thru meeting with National Grid is schedule for the end of this week.

Look Ahead:

Drainage work will continue next week. The contractor will be working near the Primary and High Schools installing structures and pipes. Arrangements have been made with the School Director of Facilities and school staff. Extra care will be used.

Paxton Street traffic is managed with minimum inconveniences. We will continue to take measures to proceed as smoothly as possible.

Thank you for your cooperation and the cooperation and understanding of the Town of Leicester residents.

If you have any concerns, do not hesitate to contact me.