



Charles D. Baker, Governor
Karyn E. Polito, Lieutenant Governor
Stephanie Pollack, MassDOT Secretary & CEO



MASSACHUSETTS DEPARTMENT OF TRANSPORTATION

HIGHWAY DIVISION - DISTRICT 3

TO: Kristen L. Forsberg, Town of Leicester Assistant to the Town Administrator

FROM: Carmen D. Ramirez, MassDOT Resident Engineer

RE: Rawson Street over Cedar Meadow Pond - Contract No. 100296

DATE: May 15, 2018

Progress Update:

Predrilling for piles is complete. The last set of piles will be socketed in the rock tomorrow.

Concrete pump and concrete truck will be in and out of the jobsite.

We will continue to receive material and equipment as construction progresses.

Look Ahead:

The contractor will continue earth excavation in preparation for footings form work.

HUB, the deep foundation sub-contractor will be de-mobilizing heavy equipment next week, beginning on Monday.

We will work hard at minimizing the impact to the community while the brand-new bridge gets built. Again, we apologize for the inconveniences and will continue to take measures to proceed as smoothly as possible. Thank you for your cooperation and the cooperation and understanding of the residents of the neighboring towns.

If you have any questions, do not hesitate to contact me.