

VIA: email

November 29, 2022

Alaa Abusalah
Director of Development & Inspectional Services/Town Planner
Town of Leicester
3 Washburn Square
Leicester, MA 01524

RE: Site Plan Approval & Stormwater Permit OOC Extension #4
500 Boutillier Road
Leicester, Massachusetts
Permit #SPR2018-06

Dear Alaa,

Please use this letter as formal written Request for Extension of Site Plan Approval & Stormwater Permit OOC for Boutillier Solar Farm #4 located at 500 Boutillier Road, Leicester, MA. ZPT Energy Solutions, LLC requests a two (2) year extension to start construction of the solar array due to extended National Grid timelines created by the studies described below as well as the extended delivery dates for system components described below.

National Grid is set to conclude their Group Study on December 14, 2022. The conclusion of this study will specifically identify the pending upgrades at the Leicester Substation, North Oxford Substation, and the newly proposed Stafford St Substation. Once identified, National Grid will formulate a construction schedule for the required upgrades. ZPT Energy Solutions, LLC anticipates executing an Interconnection Service Agreement (ISA) with National Grid for this project by February 1, 2023.

National Grid has been experiencing delivery timelines of 9-12 months on electrical equipment for interconnecting projects into their distribution system. This equipment gets ordered once we have an executed ISA, it is anticipated that this equipment would be delivered by February 1, 2024.

For the reasons and timelines mentioned above, asks for a two (2) year extension to start construction of the solar array.

If anything else is required, please let us know.

Thank you,

Peter Forte
Vice President
Zero-Point Development, Inc.
E: pforte@zpeenergy.com
P: (508) 210-6367